

Energy Committee Meeting at 9:00 AM, Wednesday 16 December 2015 at the Lanesborough Town Hall

Agenda/minutes:

1. Status of Energy projects at the Lanesborough Elementary School.

- School Lighting upgrade - completed
- Gym Heater Air Control - with engineers, will check with Rick Paris
- Weatherization - completed
- Windows, glass and latching - no relief from manufacturer, Rick will change out one or two per year

2. Status of PD Drawings and Plans

- Building Plan and drawings - continuing development, but slowed down to install the insulation and sheetrock behind new furnace

3. Work on the Town Hall energy conservation: All below items have been on hold pending installation of the boiler in the PD!

- Building Insulating Project Drawings
- South hallway Insulating project
- Library Insulating project
- Town Hall preparation work & ceiling insulation project - 1/3 complete

4. Status of Beacon Contract (Beth Greenblatt) - The Chair will contact Beth over the Holidays, to determine next steps. I did email her after meeting and she still had not received the signed and executed contract!

5. Streetlights Guidelines Document from Internet - Jack asked if the Chair had received his comments, I had not but said I would double check email after meeting.

6. Minutes from previous meetings - incomplete due to printer malfunction, will bring to next meeting.

7. Other business that may have not been foreseen in last 48 hours - none.

Bob Ericson, Chair